2018 Road Improvement Program

Week of 6/25-

Continuing Monday, June 25^{th} through Friday, June 29^{th} they will be constructing new storm sewer and replacing culverts along Oxford and Woodstock. On Monday and Tuesday, they will be working in Prospect Park on the east side opposite 122-130 Oxford. On Wednesday they will move over to Woodstock beginning on the south end between 4-14 Woodstock and 7-13 Woodstock. On Thursday and Friday they will be constructing new culverts from 21-37 Woodstock.

On Saturday, June 23rd, the concrete subcontractor will be pouring concrete shoulder/curbs beginning along the east side of Tuttle from Burlington to Norfolk. On Monday, June 25th they will continue with the concrete shoulder/curb on the east side of Tuttle from Norfolk to Chicago and then move to Arthur's west side starting at Chicago going south to Burlington. They will finish up the concrete shoulder/curb on Arthur's west side on Tuesday and then move over to pouring the new concrete driveway aprons on the east side of Tuttle and west side of Arthur along the new shoulder. The concrete driveways will be poured by Friday, June 29th. They will need June 30 thru July 2nd for the driveways to properly cure. They are expected to pour the new sidewalks along the east side of Tuttle and west side of Arthur late next week. If we can meet this schedule (weather dependent!) then we expect to re-open the driveways on the east side of Tuttle and the west side of Arthur by July 3rd for the holiday on July 4th. This would mean we would flip over to the west side of Tuttle and the east side of Arthur for grinding beginning on Thursday July 6th.

Notices will be posted to alert residents prior to flipping over to the opposite side of Tuttle and Arthur. Notices will be posted to the residents with their driveways currently closed telling them when it will be re-opened.

Your cooperation during construction is greatly appreciated. Parking restrictions will be lifted during construction by the Police to allow residents to park near their homes overnight. We will notify the trash company of our active construction zones and we will coordinate with them to get your trash picked up on Tuesdays. We need dry weather conditions for our schedule to be met. Rainy days will likely push the schedule back.

Residents interested in updates via email should email pnickell@clarendonhills.us and state they would like to be added to the SSA31 contact list. Please note the 2018 Road Improvement Program - SSA31 web page has been setup @ www.clarendonhills.us/SSA31.