

July 23, 2018

2018 Road Improvement Program

Week of 7/23 Woodstock and Oxford Avenues-

- Monday, July 23 the contractor began pouring the new concrete shoulder on the east side of Woodstock. That afternoon they should also begin on the west side of Oxford starting from Chicago and heading south.
- Tuesday, July 24 at 7:00am, they will resume pouring the new concrete shoulder on west side of Oxford heading south to Burlington. After that they will begin to remove and replace the concrete driveways along the new concrete shoulders on Woodstock and Oxford. This work will take the contractor into Thursday, July 26th. **We anticipate re-opening the concrete driveway aprons next Monday, July 30th.**
- On Thursday or Friday, the contractor will begin to remove and replace the asphalt driveway aprons behind the new concrete shoulder on Woodstock and Oxford. They will also pour the second lift of asphalt for the driveways on Arthur that have only have one. Asphalt replacements are a two-lift operation though residents can drive on them after the first lift goes down. We hope to have all driveways fully open next Monday July 30th.
- The contractor will be performing storm sewer work from 20-26 Woodstock and 23-25 Woodstock later this week.

Week of 7/30 Woodstock and Oxford Avenues-

- We anticipate switching to the other sides of Oxford and Woodstock as early as next Tuesday, July 31st. A notice will be provided to the impacted residents the day before. After completing the concrete driveways they will begin to pour the sidewalks and crosswalks on those same side of the impacted streets.

The Village has made Woodstock and Oxford one-way streets, **northbound only**, during this 3 -4 week period of time. The police and fire department feel this change will facilitate residents traveling through the active construction areas. Please follow the signs. Parking restrictions will be lifted on streets impacted by the construction. You need to have Village vehicle stickers on cars parked along the Village streets.

For those of you impacted, please park your cars on the side streets or elsewhere during the construction hours of 7:00am to 5:00pm. Overnight you may park on the opposite side of the street and remember they are both northbound only streets, but please have your cars moved before 7:00am. We need to keep the parked cars off the streets during the active construction.

Your cooperation during construction is greatly appreciated. We will notify the trash company of our active construction zones and we will coordinate with them to get your trash picked up on Tuesdays. We need dry weather conditions for our schedule to be met. Rainy days will likely push the schedule back.

If you have any questions please contact me at 224-315-0201 or you can call Public Works at 630- 286-4750 between the hours of 7:00 AM to 3:30 PM. After hours, please call 911 in the event of any emergencies.

Bill Sprague
On-Site Engineer