

May 31, 2018

2018 Road Improvement Program

Follow Up - Week of 5/28

The contractor will continue to construct storm sewer along Norfolk Avenue between Hiawatha Drive and Iroquois Drive until the end of the week, Friday 6/1. Norfolk Avenue will be closed to allow them to complete their work during the work day. Road Closed signs may be set up to minimize through-traffic and encourage residents to use other streets.

Week of 6/4

The contractor will continue to work on Norfolk Avenue between Hiawatha Drive and Iroquois Drive on Monday, 6/4. The contractor will be working on stormwater improvements at Norfolk Avenue and Tuttle Avenue Tuesday 6/5 through Friday 6/8. Road Closed signs may be set up to minimize through traffic and encourage residents to use other streets.

Please note: This is a tentative schedule. The work day begins at 7:00am and can go as late as 6:00PM, Monday through Friday.

Your cooperation during construction is greatly appreciated. Parking restrictions will be lifted during construction by the Police to allow residents to park near their homes overnight. We will notify the trash company of our active construction zones and we will coordinate with them to get your trash picked up on Tuesdays. We need dry weather conditions for our schedule to be met. Rainy days will likely push the schedule back.

Residents interested in updates via email should email pnickell@clarendonhills.us and state they would like to be added to the SSA31 contact list. Please note the 2018 Road Improvement Program - SSA31 web page has been setup @ www.clarendonhills.us/SSA31.